



1823 - 2023

Mississippi Mills

May 19, 2023

## DOWNTOWN ALMONTE CONSTRUCTION 2023

### Construction Update

#### Construction within Phase C – Brae Street, and Phase D High Street

Cavanagh Construction has completed all underground construction within **Phase C – Brae Street** of the downtown core reconstruction project. Surface works have been completed for both **Phase C – Brae Street** and **Phase D - High Street**, final landscaping including trees and plantings to be completed this summer. A final layer of asphalt will be placed once the remaining phases have been completed.



#### Phase E – Little Bridge Street

Cavanagh Construction is nearing completion of the underground portion of **Phase E – Little Bridge Street** of the downtown core reconstruction project, with approximately 85% of the sewer and watermain work completed. The last section of **Phase E** involves work within Bridge Street. Traffic will be temporarily realigned to allow for work to be completed on Bridge Street. It is expected that the underground work will be completed by May 26<sup>th</sup>, 2023. Sidewalk crews will mobilize once underground work is completed.

### Phase F – Mill Street (Upper section)

Cavanagh Construction will commence work on the final phase of the downtown core reconstruction project on Tuesday May 23<sup>rd</sup>, 2023, with a road closure from Little Bridge Street to Bridge Street along Mill Street. Sidewalks will remain open for access to businesses and residences. This work includes replacement of existing sidewalk, road asphalt and new landscaping areas for trees and plantings. This work is expected to be completed by the end of June.



### Cavanagh Construction Contact Info

Cavanagh Construction has delivered their notification to residents and businesses; they can be contacted at the following:

#### Hilary Lalonde

Project Manager  
Thomas Cavanagh Construction Ltd.  
Cell: 613 298 8524  
Email: [HLalonde@thomascavanagh.ca](mailto:HLalonde@thomascavanagh.ca)

#### ALTERNATE AFTER HOURS

##### Tim Rainville

Sewer & Water Superintendent  
Thomas Cavanagh Construction Ltd.  
Cell: 613 282 5018

##### Randy Kubusheskie

Roads Superintendent  
Thomas Cavanagh Construction Ltd.  
Cell: 613 913 9252

**For More Information**

We request that property owners and businesses provide contact information to ensure you receive any future notifications. Emails can be sent directly to the project manager listed below. Should you have **any** questions, comments or concerns related to the project or require special accessibility accommodations, please let us know by contacting the project manager noted below. Your communication is critical to ensure this project is a successful one.

The Municipality of Mississippi Mills would like to thank you for your patience and co-operation during this construction project. For more information, please visit our website at: <https://www.mississippimills.ca/en/build-and-invest/downtown-almonte-revitalization.aspx>

**Robert Smith**

Project Manager  
Roads & Public Works Technologist  
Mississippi Mills  
613 256 2064 x404  
[smithr@mississippimills.ca](mailto:smithr@mississippimills.ca)

**Cory Smith**

Director of Roads & Public Works  
Mississippi Mills  
613 256 2064 x401  
[csmith@mississippimills.ca](mailto:csmith@mississippimills.ca)