

DOWNTOWN ALMONTE CONSTRUCTION 2023

Construction Update

Construction within Phase C – Brae Street

Cavanagh Construction is currently working on **Phase C - Brae Street** of the downtown core reconstruction project. The underground servicing work has been completed and the new watermain, sanitary sewer and storm sewers are now in service. The crew is now focusing on concrete work which started on Monday, April 24th, 2023. The concrete work is expected to take one week, and completed alongside Phase D. Following this, the roads will be graded and asphalt paving operations is scheduled to begin on Monday, May 8th 2023.

Construction within Phase D – High Street Parking lot

Cavanagh Construction is currently working on removing the existing asphalt in the parking lot area within **Phase D - High Street** of the downtown reconstruction project. While the concrete work is ongoing along Brae Street, the crew is focusing on the completion of removal works and placement of new granular material for the parking lot reconstruction. Once completed, the concrete crew will begin work within the parking lot area for approximately one week. The current schedule indicates that concrete work will be completed by May 1st, 2023. Once the concrete work is complete and the parking lot has been final graded, asphalt paving operations will be completed on Monday May 8th 2023.



Phase E – Little Bridge Street

Cavanagh Construction has commenced underground construction within **Phase E – Little Bridge Street** of the downtown core reconstruction project. This phase involves the installation of new watermain, sanitary sewers, and storm sewers. The work has already begun under the OVRT bridge and will proceed towards Bridge Street. After the west side of the bridge is completed, the crews will move to the east side to complete the underground work. It is anticipated that the underground work will be completed at the end of May.



Cavanagh Construction Contact Info

Cavanagh Construction has delivered their notification to residents and businesses; they can be contacted at the following:

Hilary Lalonde

Project Manager
Thomas Cavanagh Construction Ltd.
Cell: 613 298 8524
Email: HLalonde@thomascavanagh.ca

ALTERNATE AFTER HOURS

Tim Rainville

Sewer & Water Superintendent
Thomas Cavanagh Construction Ltd.
Cell: 613 282 5018

Randy Kubusheskie

Roads Superintendent
Thomas Cavanagh Construction Ltd.
Cell: 613 913 9252

For More Information

We request that property owners and businesses provide contact information to ensure you receive any future notifications. Emails can be sent directly to the project manager listed below. Should you have **any** questions, comments or concerns related to the project or require special accessibility accommodations, please let us know by contacting the project manager noted below. Your communication is critical to ensure this project is a successful one.

The Municipality of Mississippi Mills would like to thank you for your patience and co-operation during this construction project. For more information, please visit our website at: <https://www.mississippimills.ca/en/build-and-invest/downtown-almonte-revitalization.aspx>

Robert Smith

Project Manager
Roads & Public Works Technologist
Mississippi Mills
613 256 2064 x404
smithr@mississippimills.ca

Cory Smith

Director of Roads & Public Works
Mississippi Mills
613 256 2064 x401
csmith@mississippimills.ca