

Mississippi Mills Wastewater System

2020 Annual Report

January 1, 2020 – December 31, 2020

Prepared By



Ontario Clean Water Agency
Agence Ontarienne Des Eaux

This report has been prepared to meet the requirements set out in the facility Certificate of Approval #1637-AC8NT7 dated August 8, 2016.

Contents

Compliance Report Card	1
System/Process Description.....	1
Proposed Alterations, Extensions, or Replacement to Works.....	1
Effluent Quality Assurance or Control Measures	2
Treatment Flows.....	3
Raw Flow (m ³ /d)	3
Annual Comparison (m ³)	3
Septage Volumes	4
Total Monthly Volume Received	4
Raw Sewage Quality	5
Effluent Quality	5
Effluent Exceedance Summary	5
Other Effluent Sampling Issues.....	5
Effluent Parameter Summary.....	6
CBOD5.....	6
Total Suspended Solids.....	7
Total Phosphorus.....	8
Total Ammonia Nitrogen	9
E-coli	10
pH.....	10
Acute Lethality.....	10
Septage Quality	11
Biosolids.....	11
Biosolids Disposal Summary	11
Annual Comparison	11
Quality	12
Summary of Complaints.....	12
Summary of Bypass/Overflows	12
Summary of Spills/Abnormal Discharges	12
Maintenance	13
Maintenance Highlights.....	13

Calibration	14
Collection Highlights	14
Collection Highlights	14
Planning Initiatives	14
Facility Assessment Report	A
Septage Sample Data	B
Biosolids Quality	C
Calibration Records.....	D

Compliance Report Card

Compliance Event	# of Events	Details
Ministry of Environment Inspections	0	There were no Inspections during the reporting period
Ministry of Labour Inspections	0	There were no Inspections during the reporting period
Effluent Parameter Exceedances	0	There were no parameter exceedances during the reporting period
Bypass/Overflows	1	Gemmill's Bay SPS <ul style="list-style-type: none">January 11 2020
Community Complaints	0	There were no Community Complaints during the reporting period
Spills	2	Gemmill's Bay SPS <ul style="list-style-type: none">February 8 2020August 11 2020

System/Process Description

Flow enters the treatment and passes through screen channels which contain fine screens that lead to a screw compactor. Grit is removed using circular vortex grit removal, air lift and grit classifier system units. Flow then moves to secondary treatment which consists of two (2) treatment trains using the extended aeration activated sludge process. Each train is equipped with aeration tanks, anoxic tanks and a secondary clarifier. Chemicals are added to the process for phosphorus control. Tertiary treatment is achieved using Five (5) filter trains with three (3) filtration cells in each. Disinfection is provided using Ultraviolet (UV) lights. There is ability for chlorine disinfection in the event the UV units fail.

Solids from the biological process are transferred from the waste tank to a rotary disk thickener. From there the solids are processed through autothermic thermophilic aerobic digesters. The solids are then pressed to a cake form.

The Mississippi Mills WWTP also consists of a septage receiving station consisting of a storage tank, two (one duty and one standby) dry-pit pumps, and a grinder on the inlet piping

Proposed Alterations, Extensions, or Replacement to Works

There are no proposed alterations, extensions or replacements that would affect the Certificate of Approval.

Effluent Quality Assurance or Control Measures

The Municipality of Mississippi Mills facilities are part of OCWA's operational Mississippi Cluster. The facilities are supported by regional and corporate resources. Operational Services are delivered by OCWA staff that live and work in the community.

OCWA operates facilities in compliance with applicable regulations. The facility has comprehensive manuals detailing operations, maintenance, instrumentation, and emergency procedures. All procedures are treated as active documents, with annual reviews.



OCWA has additional "Value Added" and operational support services that the Municipality of Mississippi Mills benefits from including:

- Access to a network of operational compliance and support experts at the regional and corporate level, as well as affiliated programs that include the following:
 - Quality & Environmental Management System, Occupational Health & Safety System and an internal compliance audit system
 - Process Data Management (PDM) facility operating information repository, which consolidates field data, online instrumentation, and electronic receipt of lab test results for reporting, tracking and analysis
 - Work Management System (WMS) that tracks and reports maintenance activity, and creates predictive and preventative reports
 - Outpost 5 wide-area SCADA system allows for process optimization and data logging, process trending, remote alarming and optimization of staff time
- Client reporting which includes operational data, equipment inventory, financial statements, maintenance work orders, and capital status reports
- Site-Specific Contingency Plans and Standard Operating Procedures
- Use of accredited laboratories
- Additional support in response to unusual circumstances, and extra support in an emergency.
- Use of sampling schedules for external laboratory sampling


Treatment Flows

Raw Flow (m³/d)

Compliance is calculated as an annual average flow. The annual average flow for 2020 was 3,951.7 m³/d, which is in compliance with the limit of 4700 m³/d. The flow spikes are associated to wet weather events such as rain and seasonal changes such as the spring snow melt.



Annual Comparison (m³)





Septage Volumes

Average daily flow for 2020 = 9.2 m³/d

Total Volume for 2020 = 3356.7 m³

Septage flows are included in the Raw Flows as it enters the influent stream prior to the raw flow meter.

Total Monthly Volume Received



Raw Sewage Quality

Results of raw sewage concentrations and loadings are available in the Facility Performance Assessment Report in Appendix A.

Effluent Quality

The limits are based on current requirements in the facilities Environmental Compliance Approval. Laboratory samples are submitted to an accredited laboratory for regulatory analysis.

The Federal Government also regulates certain sewage effluent parameters under the Federal Fisheries Act. The results are submitted to Environment and Climate Change Canada's Effluent Regulatory and Reporting Information System (ERRIS) on a quarterly basis.

Effluent Exceedance Summary

Date	Parameter	Exceedance	Limit	Value	Corrective Action
There were no effluent exceedances during the reporting period					


Other Effluent Sampling Issues

Sample	Legislation	Date	Details	Response
There were no effluent sampling issues during the reporting period				


Effluent Parameter Summary



CBOD₅

Concentration (mg/L)




Loading (kg/d)




Total Suspended SolidsConcentration (mg/L)Loading (kg/d)

Total Phosphorus

Concentration (mg/L)




Loading (kg/d)




Total Ammonia Nitrogen

Concentration (mg/L)




Loading (kg/d)




E-coli

Geometric Mean Average



pH



Acute Lethality

There were four (4) samples collected in 2020 and tested for acute lethality (Rainbow Trout and Daphnia Magna). Results are displayed as % mortality.

Quarter	Rainbow Trout	Daphnia Magna
1 st Quarter	0%	0%
2 nd Quarter	0%	0%
3 rd Quarter	0%	0%
4 th Quarter	0%	0%

Septage Quality

Septage was tested when received. A summary of the results are attached in Appendix B. Grab samples are collected from each load.

The spill containment area for the septage receiving station received an upgrade in 2020. The upgrade included relocate piping to the catch basin adjacent to the WWTP, relocated piping to the septage tank in the WWTP and proper slope of septage receiving station to ensure no spill or overflow from the spill containment area to the natural environment will occur.


Biosolids

Sludge generated from the treatment plant was spread on agricultural land during the spreading season as per the Nutrient Management Act O.Reg 267/03. This facility dewateres and biosolids are handled as cake. During the winter cake is stored on-site until certified sites are ready for spreading.

Biosolids Disposal Summary

Date	Site	NASM Plan number	Volume (MT)
May 12 2020	Cochran – Steele	23782	470.5
November 9 2020	Cochran - Steele	23782	366.9
	Total		938.4

Annual Comparison



Quality

The biosolids sampling results are summarized in Appendix C. All results met the established guidelines.

Summary of Complaints

The following community complaints were received related to the operations of the Mississippi Mills WWTP.

Date	Location	Details
There were no community complaints for the reporting period.		

Summary of Bypass/Overflows

Event	Details of Events
Gemmill's Bay SPS January 11 2020	A heavy rain and snow melt caused high flows at Gemmill's Bay sewage pumping station. Both pumps were running at full speed could not keep up with the flow. This resulted in an overflow of raw sewage.

Summary of Spills/Abnormal Discharges

Event	Details of Events
Gemmill's Bay SPS February 8 2020	Staff received a high wet well alarm and arrived at Gemmill's Bay SPS to find no power. The Transfer Switch was stuck in the neutral position which caused the diesel generator backup to be off line. This resulted in an overflow of raw sewage.
Gemmill's Bay SPS August 11 2020	Power outage throughout the municipality and no back up power through the Transfer Switch was available caused the overflow raw sewage at Gemmill's Bay SPS. This resulted in an overflow of raw sewage.

Maintenance

OCWA uses a risk-based preventative maintenance framework that ensures assets are maintained to manufacturer's and/or industry standards. Maintenance is completed using various tools and operational supports. The Ottawa Valley Hub has specialized certified staff such as Millwrights, Electricians and Instrumentation Specialists to name a few.

OCWA uses a Workplace Maintenance System (WMS). WMS is a maintenance tracking system that can generate work orders as well as give summaries of completed and scheduled work. During the year, the operating authority at the facility generates scheduled work orders on a weekly, monthly and annual basis. The service work is recorded in the work order history. This ensures routine and preventive maintenance is carried out. Emergency and capital repair maintenance is completed and added to the system.

Capital projects are listed and provided to the Municipality of Mississippi Mills in the form of a "Capital Forecast". This list is developed by facility staff and provides recommendations for facility components requiring upgrading or improvement.

Maintenance Highlights

Gemmill's Bay Sewage Pumping Station is equipped with a diesel generator and an automatic transfer switch to provide backup power to the pumping station in the event of a power outage. The transfer switch was replaced in 2020.

WO #	Summary
1621936	Capital Turbo Blower 3 Replacement
1621945	Capital ATAD Roof repair
1624582	Capital Replaced 2 CH4 Detectors
1624602	Capital Replacement Pump parts
1662000	Capital SCADA Work by Capital Controls
1793282	Capital Repair to backflow preventers
1873056	Capital Install davit sockets for aeration tanks
1873204	Capital Capital Controls Onsite Troubleshooting Dewatering Control Panel
1875388	Capital Clarifier 1 Repairs
1916523	Capital Replaced motion sensor for Cake
1917270	Capital Fabricate and install 2 davit bases for anoxic mixers
1917742	Capital Parts for Clarifiers
1918334	Capital Odour Remediation
1959634	Capital Annual fastener order
1963992	Capital Replaced Hach pH meter with new one
1963993	Capital Printer
1997569	Capital pH electrode for YSI
1999593	Capital EAU 2 replace motor bearings
1622788	Capital Replace wear parts on wash press
1623855	Capital Parts for Sand lifts
1662834	Capital Bruce Mechanical onsite for boiler repair visit and troubleshoot HVAC

WO #	Summary
1707165	Capital Blower 2 Repairs
1871957	Capital Fire Alarm Panel Battery Replacement
1871961	Capital Wear parts for Bar screen and compactor
1874124	Capital D.O control limitations
1999995	Capital Septage annual website hosting fee
2000170	Capital Incline conveyor gearbox in cake barn
2000176	Capital Replace blower motor on boiler # 2
2000915	Capital Troubleshoot aeration sludge pump
2001049	Capital Replacement Combustion Blower on Boiler #2
2001685	Capital Blower 3 Repairs
2036630	Capital Replace Turbo Blower 3 breaker
2038281	Capital New SCADA system printer

Calibration

The flow meters were calibrated on January 30, 2020. Records are attached in Appendix D. Analyzers are scheduled for maintenance in the WMS program. Work is completed and logged in the logbook and in the WMS.

Collection Highlights

Collection Highlights were provided by the Municipality of Mississippi Mills.

Collection Highlights

Maintenance & Operations

- One (1) quarter of Town of Almonte flushed and CCTV
- Sewer inspection program
- Several repairs – multiple laterals to main line
- Preventative flushing
- New sewer mains commissioned in White Tail Ridge Phase 2 Subdivision, Mill Run Phase 5 Subdivision

Planning Initiatives

- New sewer mains commissioning in White Tail Ridge, Mill Run Subdivision, Industrial Area
- Lining of a section of Mitcheson Street
- Preventative flushing

Appendix A

Facility Assessment Report

Ontario Clean Water Agency
Performance Assessment Report Wastewater/Lagoon
From: 01/01/2020 to 31/12/2020

Facility: [5678] MISSISSIPPI MILLS WASTEWATER TREATMENT FACILITY
Works: [110000873]

	01/2020	02/2020	03/2020	04/2020	05/2020	06/2020	07/2020	08/2020	09/2020	10/2020	11/2020	12/2020	<-Total-->	<-Avg-->	<-Max-->	<-Criteria-->
Flows:																
Raw Flow: Total - Raw Sewage (m³)	116588.36	78439.56	264825.26	179142.35	117731.28	67379.63	67451.35	105662.83	86026.58	116501.79	106693.79	139866.99	1446309.77			
Raw Flow: Avg - Raw Sewage (m³/d)	3760.91	2704.81	8542.75	5971.41	3797.78	2245.99	2175.85	3408.48	2867.55	3758.12	3556.46	4511.84		3941.83		
Raw Flow: Max - Raw Sewage (m³/d)	11845.95	4165.75	14225.63	11434.39	8012.03	2824.70	2468.38	5071.46	3907.88	9229.01	5898.90	9649.16			14225.63	
Eff. Flow: Total - Final Effluent (m³)	92545.86	77856.72	185173.73	165896.23	98278.32	57714.64	47189.14	73171.55	53119.34	93145.53	66547.07	77833.76	1089471.89			
Eff. Flow: Avg - Final Effluent (m³/d)	2985.35	2684.71	5973.35	5529.87	3202.53	1923.82	1522.23	2360.37	1770.64	3004.69	2218.24	2510.77		2973.88		
Eff. Flow: Max - Final Effluent (m³/d)	6015.80	3810.69	8705.21	7084.46	5940.66	2368.71	1833.69	3721.20	2576.65	6862.41	3558.00	4245.38			8705.21	
Carbonaceous Biochemical Oxygen Demand: CBOD:																
Raw: # of samples of cBOD5 - Raw Sewage (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Eff: Avg cBOD5 - Final Effluent (mg/L)	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000	< 3.200		< 3.017	< 3.200	25.0
Eff: # of samples of cBOD5 - Final Effluent (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Loading: cBOD5 - Final Effluent (kg/d)	< 8.956	< 8.054	< 17.920	< 16.590	< 9.608	< 5.771	< 4.567	< 7.081	< 5.312	< 9.014	< 6.655	< 8.034		< 8.963	< 17.920	117.5
Percent Removal: cBOD5 - Raw Sewage (mg/L)	96.542	97.880	96.134	92.453	97.531	98.809	98.608	97.315	98.013	98.049	97.463	96.929			98.809	
Biochemical Oxygen Demand: BOD5:																
Raw: # of samples of BOD5 - Raw Sewage (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Eff: Avg BOD5 - Final Effluent (mg/L)	< 3.000	< 3.000	< 3.000	< 3.500	< 3.000	< 3.200	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000	< 3.000		< 3.058	< 3.500	25.0
Loading: BOD5 - Final Effluent (kg/d)	< 8.956	< 8.054	< 17.920	< 19.355	< 9.608	< 6.156	< 4.567	< 7.081	< 5.312	< 9.014	< 6.655	< 7.532		< 9.184	< 19.355	
Percent Removal: BOD5 - Raw Sewage (mg/L)	97.674	98.425	96.888	93.722	98.030	99.036	98.658	98.370	98.614	98.233	97.997	97.741			99.036	
Total Suspended Solids: TSS:																
Raw: Avg TSS - Raw Sewage (mg/L)	220.000	195.000	205.000	98.750	162.500	318.000	266.250	212.500	347.000	130.000	287.500	209.000		220.958	347.000	
Raw: # of samples of TSS - Raw Sewage (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Eff: Avg TSS - Final Effluent (mg/L)	6.500	< 4.750	7.000	5.500	< 5.250	< 3.400	< 3.000	< 5.000	< 3.600	3.500	< 4.250	< 3.600		< 4.613	7.000	15.0
Eff: # of samples of TSS - Final Effluent (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Loading: TSS - Final Effluent (kg/d)	19.405	< 12.752	41.813	30.414	< 16.813	< 6.541	< 4.567	< 11.802	< 6.374	10.516	< 9.428	< 9.039		< 14.955	41.813	70.5
Percent Removal: TSS - Raw Sewage (mg/L)	97.045	97.564	96.585	94.430	96.769	98.931	98.873	97.647	98.963	97.308	98.522	98.278			98.963	
Total Phosphorus: TP:																
Raw: Avg TP - Raw Sewage (mg/L)	3.655	5.328	3.872	2.490	4.745	9.834	8.908	4.530	11.236	5.475	5.725	3.942		5.812	11.236	
Raw: # of samples of TP - Raw Sewage (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Eff: Avg TP - Final Effluent (mg/L)	0.048	0.070	0.092	0.067	0.093	0.052	0.055	0.068	0.052	0.050	0.075	0.090		0.068	0.093	0.2 - 0.3
Eff: # of samples of TP - Final Effluent (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Loading: TP - Final Effluent (kg/d)	0.142	0.188	0.550	0.373	0.296	0.100	0.084	0.159	0.092	0.150	0.166	0.226		0.211	0.550	1.41
Percent Removal: TP - Raw Sewage (mg/L)	98.700	98.686	97.624	97.289	98.051	99.471	99.383	98.510	99.537	99.087	98.690	97.717			99.537	
Nitrogen Series:																
Raw: Avg TKN - Raw Sewage (mg/L)	28.200	30.925	21.260	13.525	27.150	48.800	47.800	28.275	54.960	34.150	41.750	28.380		33.765	54.960	
Raw: # of samples of TKN - Raw Sewage (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Eff: Avg TAN - Final Effluent (mg/L)	0.053	0.093	0.030	0.033	0.033	0.048	0.033	< 0.025	0.022	< 0.030	0.055	0.078		< 0.044	0.093	5.0 - 15.0
Eff: # of samples of TAN - Final Effluent (mg/L)	4	4	5	4	4	5	4	4	5	4	4	5	52			
Loading: TAN - Final Effluent (kg/d)	0.157	0.248	0.179	0.180	0.104	0.092	0.049	< 0.059	0.039	< 0.090	0.122	0.196		< 0.126	0.248	70.5
Disinfection:																
Eff: GMD E. Coli - Final Effluent (cfu/100mL)	10.300	1.000	1.000	1.189	1.000	1.000	1.000	1.495	1.000	1.189	1.000	1.000		1.848	10.300	200.0
Eff: # of samples of E. Coli - Final Effluent (cfu/100mL)	4	4	5	4	4	5	4	4	5	4	4	5	52			

Appendix B

Septage Sample Data

From: 01/01/2020 to 31/12/2020

Facility Org Number:	5678
Facility Works Number:	110000873
Facility Name:	MISSISSIPPI MI
Facility Owner:	Municipality: M
Facility Classification:	Class 3 Wastew
Receiver:	Mississippi Riv
Service Population:	
Total Design Capacity:	14100.0 m3/day

Appendix C

Biosolids Quality

Ontario Clean Water Agency
Biosolids Quality Report - Liquid
Digester Type: AEROBIC
Solids and Nutrients

Facility: MISSISSIPPI MILLS WASTEWATER TREATMENT FACILITY
Works: 5678
Period: 01/01/2020 to 12/01/2020

Facility Works Number:	1.10000873E8	
Facility Name:	MISSISSIPPI MILLS WASTEWATER TREATMENT FACILITY	
Facility Owner:	Municipality: Municipality of Mississippi Mills	
Facility Classification:	Class 3 Wastewater Treatment	
Receiver:	Mississippi River	
Service Population:		
Total Design Capacity:	14100.0 m3/day	
Period Being Reported:	01/01/2020	12/01/2020

Note: all parameters in this report will be derived from the Bslq Station

[illegible]

[illegible]

Ontario Clean Water Agency
Biosolids Quality Report - Liquid - Based on Last 4 Samples
Digester Type: AEROBIC

Facility: MISSISSIPPI MILLS WASTEWATER TREATMENT FACILITY
Works: 5678
Period: 01/01/2020 to 12/01/2020

Note: all parameters in this report will be derived from the Bslq Station

Parameter Short Name	Time Series	11/03/2020	11/17/2020	12/01/2020	12/14/2020	Average	Metal Concentrations in Sludge (mg/kg):	Max. Permissible Metal Concentrations (mg/kg of Solids):
As (mg/L)	Lab Published							170
Cd (mg/L)	Lab Published							34
Co (mg/L)	Lab Published							340
Cr (mg/L)	Lab Published							2800
Cu (mg/L)	Lab Published							1700
Hg (mg/L)	Lab Published							11
Mo (mg/L)	Lab Published							94
Ni (mg/L)	Lab Published							420
Pb (mg/L)	Lab Published							1100
Se (mg/L)	Lab Published							34
Zn (mg/L)	Lab Published							4200
E. Coli: Dry Wt (cfu/g)	Lab Published						E.Coli average is the GMD	
TS (mg/L)	Lab Published	40,400.000	49,200.000	57,400.000	49,700.000	49,175.000		
VS (mg/L)	Lab Published	21,400.000	28,200.000	32,400.000	27,100.000	27,275.000		
TP (mg/L)	Lab Published	1,790.000	1,890.000	1,650.000	1,060.000	1,597.500		
NO2-N (mg/L)	Lab Published	2.300	1.000	0.700	1.000	1.250		
TKN (mg/L)	Lab Published	2,260.000	2,440.000	2,090.000	1,120.000	1,977.500		
K (mg/L)	Lab Published							
NH3p_NH4p_N (mg/L)	Lab Published	6.430	8.020	6.750	3.490	6.172		
NO3-N (mg/L)	Lab Published	43.000	37.700	55.900	122.000	64.650		

Appendix D

Calibration Records



Electrical/Control Panels – PLC/SCADA Programming – Instrumentation Calibrations

10-830 Industrial Ottawa, ON K1G-4B8 Ph. 613 248-1999 Fax: 613 248-1997

The Town of Almonte

Waste Water Calibration / Verification of Instrumentation

Report January 30, 2020

Calibration Date: January 28, 2020

Calibration Due: January 28, 2021

Verifications performed by Tim Stewart

Report prepared by Tim Stewart

CapitalControls

Electrical/Control Panels – PLC/SCADA Programming – Instrumentation Calibrations

10-830 Industrial Ottawa, ON K1G-4B8 Ph. 613 248-1999 Fax: 613 248-1997

Table of Contents

1	LIST OF VERIFIED DEVICES	- 2 -
2	EQUIPMENT USED	- 3 -
3	PROCEDURES USED	- 3 -
3.1	Flowmeter Verification	- 3 -
4	INSTRUMENT VERIFICATION	- 6 -
4.1	FIT- 310 Septage Inlet Grinder	- 7 -
4.2	FIT- 350 Septage Tank	- 10 -
4.3	FIT- 611 R.A.S.	- 13 -
4.4	FIT- 612 W.A.S.	- 16 -
4.5	FIT- 631 R.A.S.	- 19 -
4.6	FIT- 621 R.A.S.	- 22 -
4.7	FIT- 622 W.A.S.	- 25 -
4.8	FIT- 632 W.A.S.	- 28 -
4.9	FIT- 750 Filtrate Tank	- 31 -
4.10	FIT- 1091 Service Water	- 34 -
4.11	FIT- 405 Attenuation	- 37 -
4.12	FIT- 946 Fournier Press #1 Polymer Flow	- 40 -
4.13	FIT- 940 Fournier Press #1 Sludge Flow	- 43 -
4.14	FIT- 956 Fournier Press # 2 Polymer Flow	- 46 -
4.15	FIT – 950 Fournier Press #2 Sludge Flow	- 49 -
4.16	FIT 470 Raw Sewage Vortex #1	- 52 -
4.17	FIT- 480 Raw sewage Vortex #2	- 53 -

CapitalControls

Electrical/Control Panels – PLC/SCADA Programming – Instrumentation Calibrations

10-830 Industrial Ottawa, ON K1G-4B8 Ph. 613 248-1999 Fax: 613 248-1997

4.18 FIT-01 White Tail Ridge Pumping Station	- 54 -
4.19 FIT 700 Sludge Flow	- 57 -
4.20 FIT-01 Final Effluent	- 58 -
Appendix A- Equipment Calibration Certificates	- 59 -

1 List of Verified Devices

This letter is to confirm that annual verification on the following devices has been completed. Results of the all verifications are listed below.

ID	Process	Make/Model	Results
FIT-310	Septage Inlet Grinder	E&H/ Promag 53W	Passed
FIT-350	Septage Tank	E&H/ Promag 53P	Passed
FIT-611	R.A.S.	E&H/ Promag 10P	Passed
FIT-612	W.A.S.	E&H/ Promag 10P	Passed
FIT-631	R.A.S.	E&H/ Promag 10P	Passed
FIT-621	R.A.S.	E&H/ Promag 10P	Passed
FIT-622	W.A.S.	E&H/ Promag 10P	Passed
FIT-632	W.A.S.	E&H/ Promag 10P	Passed
FIT-750	Filtrate Tank	E&H/ Promag 10P	Passed
FIT-1091	Service Water	E&H/ Promag 10P	Passed
FIT-405	Attenuation	E&H/ Promag 53P	Passed
FIT-946	Fournier Press #1 Polymer	E&H/ Promag 50P	Passed
FIT-940	Fournier Press#1 Sludge	E&H/ Promag 50W	Passed
FIT-956	Fournier Press #2 Polymer	E&H/ Promag 50P	Passed
FIT-950	Fournier Press#2 Sludge	E&H/ Promag 50W	Passed
FIT-470	Raw Sewage Vortex #1	Siemens/Multiranger200	Passed
FIT-480	Raw Sewage Vortex #1	Siemens/Multiranger200	Passed
FIT-01	White Tail Ridge	E&H/ Promag 10	Passed
FIT-700	Plant	Rosemount/871	Passed
FIT-1180	Final Effluent	Siemens/OCM III	Passed

Signed by Field Technician:

Tim Stewart

2 Equipment Used

The following equipment was used to perform the calibrations:

Fluke 725 Multifunction Process Calibrator used to measure current and pressure.

Level Simulator for the Flume Flow Meters

Endress and Hauser FieldCheck for Magnetic Flow Meters

3 Procedures Used

To verify the equipment standard verification procedures developed by the Township were used and standard industry practice.

3.1 Flowmeter Verification

Verification, Magnetic Flow Meter:

The verification of Endress & Hauser Flow measuring devices (the device under test) are checked for the following characteristic values:

1. Functionality and deviation in flow measurement.
2. Deviation in the current and frequency outputs in reference to the flow rate data determined by the measuring device.

Measuring devices: The verification system consists of the FlowCheck flow simulator, the Simubox and the appropriate connection cables.

FieldCheck: The FieldCheck flow simulator generates the flow simulation signals and processes the measured values sent back from the transmitter.

Simubox: The Simubox ensures that the FieldCheck simulation signal are correctly converted in the transmitter, by comparing the measurements returned from the transmitter to data stored within the Simubox for various parameters (Electromagnetic Field vs. Flow, Flow vs. Current, and various other parameters important in verifying the proper functionality of the device under test.

Verification of Flume Flow Meters:

By use of a mechanical level simulating tool installed in the Parshall Flume an exact level can be simulated causing the transmitter to display flow based on the simulator adjusted level.

Shown below is a picture of a simple level simulator used to simulate flows/levels in a Parshall Flume.



By adjusting the reflector upward from the bottom ridge of the base, which will sit on the floor of the flume directly under the level sensor, the flow meter will transmit and display the flow proportional to the simulated level. In this case a 24inch Parshall flume with the simulator set to 240mm can be verified against the chart on the next page. The flow on the transmitter should be comparable to 156.4 l/s.

CapitalControls

Electrical/Control Panels – PLC/SCADA Programming – Instrumentation Calibrations

10-830 Industrial Ave. Ottawa, ON K1G-4B8 Ph. 613 248-1999 Fax: 613 248-1997

FLOW CHART GREYLINE INSTRUMENTS INC. 24" Parshall Flume

Formula: $Q = KH^n$,
where: Q = Flow in Liters per Second.
 $K = 0.031982$
 H = Head in Millimeters.
 $n = 1.5500$
H maximum: 750.0 Millimeters
H increment: 5 Millimeters

mm	L/s	mm	L/s	mm	L/s	mm	L/s
5.000	0.3875	195.0	113.4	385.0	325.4	575.0	605.9
10.00	1.135	200.0	117.9	390.0	331.9	580.0	614.1
15.00	2.127	205.0	122.5	395.0	338.6	585.0	622.3
20.00	3.323	210.0	127.2	400.0	345.2	590.0	630.6
25.00	4.696	215.0	131.9	405.0	351.9	595.0	638.9
30.00	6.229	220.0	136.7	410.0	358.7	600.0	647.2
35.00	7.911	225.0	141.5	415.0	365.5	605.0	655.6
40.00	9.730	230.0	146.4	420.0	372.3	610.0	664.0
45.00	11.68	235.0	151.4	425.0	379.2	615.0	672.6
50.00	13.75	240.0	156.4	430.0	386.2	620.0	681.0
55.00	15.94	245.0	161.5	435.0	393.2	625.0	689.5
60.00	18.24	250.0	166.6	440.0	400.2	630.0	698.1
65.00	20.65	255.0	171.8	445.0	407.3	635.0	706.7
70.00	23.16	260.0	177.1	450.0	414.4	640.0	715.3
75.00	25.78	265.0	182.4	455.0	421.5	645.0	724.0
80.00	28.49	270.0	187.7	460.0	428.7	650.0	732.7
85.00	31.30	275.0	193.1	465.0	436.0	655.0	741.5
90.00	34.20	280.0	198.6	470.0	443.3	660.0	750.2
95.00	37.19	285.0	204.1	475.0	450.6	665.0	759.1
100.0	40.26	290.0	209.7	480.0	458.0	670.0	767.9
105.0	43.43	295.0	215.3	485.0	465.4	675.0	776.8
110.0	46.67	300.0	221.0	490.0	472.8	680.0	785.8
115.0	50.00	305.0	226.8	495.0	480.3	685.0	794.8
120.0	53.41	310.0	232.6	500.0	487.9	690.0	803.8
125.0	56.90	315.0	238.4	505.0	495.5	695.0	812.8
130.0	60.47	320.0	244.3	510.0	503.1	700.0	821.9
135.0	64.11	325.0	250.2	515.0	510.8	705.0	831.0
140.0	67.83	330.0	256.2	520.0	518.5	710.0	840.2
145.0	71.62	335.0	262.3	525.0	526.2	715.0	849.3
150.0	75.48	340.0	268.4	530.0	534.0	720.0	858.6
155.0	79.42	345.0	274.5	535.0	541.8	725.0	867.8
160.0	83.43	350.0	280.7	540.0	549.7	730.0	877.1
165.0	87.50	355.0	286.9	545.0	557.6	735.0	886.5
170.0	91.64	360.0	293.2	550.0	565.6	740.0	895.8
175.0	95.86	365.0	299.5	555.0	573.5	745.0	905.2
180.0	100.1	370.0	305.9	560.0	581.6	750.0	914.7
185.0	104.5	375.0	312.4	565.0	589.6		
190.0	108.9	380.0	318.8	570.0	597.7		



Electrical/Control Panels – PLC/SCADA Programming – Instrumentation Calibrations

10-830 Industrial Ave. Ottawa, ON K1G-4B8 Ph. 613 248-1999 Fax: 613 248-1997

4 Instrument Verification

See the following pages of reports for individual equipment.

4.1 FIT- 310 Septage Inlet Grinder

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	Tao Name
PROMAG 53 W DN100	1.2931 - 1.2931
Device type	K-Factor
E309B116000	8
Serial number	Zero point
V2.03.00	V1.05.03
Software Version Transmitter	Software Version I/O-Module
01/28/2020	10:44 AM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.53 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

.....

Date

Operator's Sign

Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 53 W DN100	K-Factor	1.2931 - 1.2931
Serial number	E309B116000	Zero point	6
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.05.03
Verification date	01/28/2020	Verification time	10:44 AM

Verification Flow end value (100 %): 4633.180 m3/d
Flow speed 6.83 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	231.659 m3/d (5%)	1.09 %	-0.54 %
✓		463.318 m3/d (10.0%)	0.79 %	-0.14 %
✓		2316.590 m3/d (50.0%)	0.56 %	-0.08 %
✓		4633.180 m3/d (100%)	0.53 %	-0.08 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.005 mA
✓		4.800 mA (5%)	0.05 mA	-0.005 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.017 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.006 mA
✓		20.000 mA (100%)	0.05 mA	0.004 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	5.000 ms	0.000..14.250 ms	7.890 ms
✓	Coll Curr. Stability		—	—
✓	Electrode Integrity	mV	0.0..300.000 mV	0.000 mV

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 53 W DN100	K-Factor	1.2931 - 1.2931
Serial number	E309B116000	Zero point	6
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.05.03
Verification date	01/28/2020	Verification time	10:44 AM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	3270.60 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.004 m3/P	Passive/Negative	20.00 ms		

Actual System Ident.

127.0

4.2 FIT- 350 Septage Tank

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT350
PROMAG 53 P DN100	Tao Name
Device type	1.2918 - 1.2918
E80E8618000	K-Factor
Serial number	2
V2.03.00	Zero point
Software Version Transmitter	V1.05.03
01/28/2020	Software Version I/O-Module
Verification date	10:59 AM
	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.55 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date

Operator's Sign

Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT350
Device type	PROMAG 53 P DN100	K-Factor	1.2918 - 1.2918
Serial number	E60E6616000	Zero point	2
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.05.03
Verification date	01/28/2020	Verification time	10:59 AM

Verification Flow end value (100 %): 2714.336 m3/d
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	135.717 m3/d (5%)	1.50 %	-0.43 %
✓		271.434 m3/d (10.0%)	1.00 %	-0.43 %
✓		1357.168 m3/d (50.0%)	0.60 %	-0.07 %
✓		2714.336 m3/d (100%)	0.55 %	-0.01 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.007 mA
✓		4.800 mA (5%)	0.05 mA	-0.007 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.019 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.003 mA
✓		20.000 mA (100%)	0.05 mA	0.014 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coil Curr. Rise	5.000 ms	0.000..14.250 ms	6.257 ms
✓	Coil Curr. Stability		—	—
✓	Electrode Integrity	mV	0.0..300.000 mV	3.272 mV

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT350
Device type	PROMAG 53 P DN100	K-Factor	1.2918 - 1.2918
Serial number	E60E6616000	Zero point	2
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.05.03
Verification date	01/28/2020	Verification time	10:59 AM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	4320.00 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.008 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

123.0

4.3 FIT- 611 R.A.S.

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-611
PROMAG 10 P DN150	Tao Name
Device type	1.0042 - 1.0042
E8085318000	K-Factor
Serial number	0
V1.03.00	Zero point
Software Version Transmitter	Software Version I/O-Module
01/28/2020	12:37 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.65 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-611
Device type	PROMAG 10 P DN150	K-Factor	1.0042 - 1.0042
Serial number	E6085316000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	12:37 PM

Verification Flow end value (100 %): 6107.256 m3/d
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	305.363 m3/d (5%)	1.60 %	-0.86 %
✓		610.726 m3/d (10.0%)	1.10 %	-0.64 %
✓		3053.628 m3/d (50.0%)	0.70 %	-0.12 %
✓		6107.256 m3/d (100%)	0.65 %	-0.06 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.005 mA
✓		4.800 mA (5%)	0.05 mA	-0.005 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.003 mA
✓		12.000 mA (50.0%)	0.05 mA	0.008 mA
✓		20.000 mA (100%)	0.05 mA	0.035 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	83.300 ms	20.000..83.300 ms	66.711 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-611
Device type	PROMAG 10 P DN150	K-Factor	1.0042 - 1.0042
Serial number	E6085316000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	12:37 PM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	5000.00 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.025 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.4 FIT- 612 W.A.S.

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-612
PROMAG 10 P DN80	Tao Name
Device type	1.0337 - 1.0337
E8086D16000	K-Factor
Serial number	0
V1.03.00	Zero point
Software Version Transmitter	Software Version I/O-Module
01/28/2020	03:16 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.63 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

¹⁾ Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-612
Device type	PROMAG 10 P DN80	K-Factor	1.0337 - 1.0337
Serial number	E6086D16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	03:16 PM

Verification Flow end value (100 %): 2856.000 m3/d
Flow speed 6.58 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	142.800 m3/d (5%)	1.21 %	-0.51 %
✓		285.600 m3/d (10.0%)	0.90 %	-0.06 %
✓		1428.000 m3/d (50.0%)	0.66 %	0.00 %
✓		2856.000 m3/d (100%)	0.63 %	-0.07 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	0.003 mA
✓		4.800 mA (5%)	0.05 mA	-0.007 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.007 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.007 mA
✓		20.000 mA (100%)	0.05 mA	0.013 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	50.000 ms	13.340..50.000 ms	43.203 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-612
Device type	PROMAG 10 P DN80	K-Factor	1.0337 - 1.0337
Serial number	E6086D16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	03:16 PM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	864.00 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.005 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.5 FIT- 631 R.A.S.

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-631
PROMAG 10 P DN150	Tao Name
Device type	1.016 - 1.016
E808FE16000	K-Factor
Serial number	0
V1.03.00	Zero point
Software Version Transmitter	Software Version I/O-Module
01/28/2020	03:27 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.65 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date

Operator's Sign

Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

¹⁾ Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-631
Device type	PROMAG 10 P DN150	K-Factor	1.016 - 1.016
Serial number	E608FE16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	03:27 PM

Verification Flow end value (100 %): 6107.256 m3/d
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	305.363 m3/d (5%)	1.60 %	-0.63 %
✓		610.726 m3/d (10.0%)	1.10 %	-0.29 %
✓		3053.628 m3/d (50.0%)	0.70 %	-0.11 %
✓		6107.256 m3/d (100%)	0.65 %	-0.08 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.001 mA
✓		4.800 mA (5%)	0.05 mA	-0.008 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.008 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.007 mA
✓		20.000 mA (100%)	0.05 mA	0.012 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	83.300 ms	20.000..83.300 ms	66.659 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-631
Device type	PROMAG 10 P DN150	K-Factor	1.016 - 1.016
Serial number	E608FE16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	03:27 PM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	5000.00 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.025 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.6 FIT- 621 R.A.S.

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-621
PROMAG 10 P DN150	Tag Name
Device type	1.0176 - 1.0176
E8087E18000	K-Factor
Serial number	0
V1.03.00	Zero point
Software Version Transmitter	Software Version I/O-Module
01/28/2020	03:37 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.65 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

..... Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-621
Device type	PROMAG 10 P DN150	K-Factor	1.0176 - 1.0176
Serial number	E6087E16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	03:37 PM

Verification Flow end value (100 %): 6107.256 m3/d
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	305.363 m3/d (5%)	1.60 %	-0.28 %
✓		610.726 m3/d (10.0%)	1.10 %	0.02 %
✓		3053.628 m3/d (50.0%)	0.70 %	-0.12 %
✓		6107.256 m3/d (100%)	0.65 %	-0.03 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.002 mA
✓		4.800 mA (5%)	0.05 mA	-0.009 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.010 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.010 mA
✓		20.000 mA (100%)	0.05 mA	0.008 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	83.300 ms	20.000..83.300 ms	66.529 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-621
Device type	PROMAG 10 P DN150	K-Factor	1.0176 - 1.0176
Serial number	E6087E16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	03:37 PM

Current Output	Assign	Current Range	Value 0_4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	5000.00 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.025 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.7 FIT- 622 W.A.S.

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-622
PROMAG 10 P DN80	Tao Name
Device type	1.0288 - 1.0288
E808FC16000	K-Factor
Serial number	0
V1.03.00	Zero point
Software Version Transmitter	Software Version I/O-Module
01/28/2020	03:46 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.65 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

..... Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-622
Device type	PROMAG 10 P DN80	K-Factor	1.0288 - 1.0288
Serial number	E608FC16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	03:46 PM

Verification Flow end value (100 %): 1737.175 m3/d
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	86.859 m3/d (5%)	1.60 %	-0.82 %
✓		173.717 m3/d (10.0%)	1.10 %	-0.14 %
✓		868.588 m3/d (50.0%)	0.70 %	-0.04 %
✓		1737.175 m3/d (100%)	0.65 %	-0.02 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	0.001 mA
✓		4.800 mA (5%)	0.05 mA	-0.004 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.003 mA
✓		12.000 mA (50.0%)	0.05 mA	0.003 mA
✓		20.000 mA (100%)	0.05 mA	0.031 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	50.000 ms	13.340..50.000 ms	43.125 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-622
Device type	PROMAG 10 P DN80	K-Factor	1.0288 - 1.0288
Serial number	E608FC16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	03:46 PM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	864.00 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.005 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.8 FIT- 632 W.A.S.

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-632
PROMAG 10 P DN80	Tao Name
Device type	1.055 - 1.055
E8088418000	K-Factor
Serial number	0
V1.03.00	Zero point
Software Version Transmitter	Software Version I/O-Module
01/28/2020	04:01 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.65 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date

Operator's Sign

Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

¹⁾ Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-632
Device type	PROMAG 10 P DN80	K-Factor	1.055 - 1.055
Serial number	E6088416000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	04:01 PM

Verification Flow end value (100 %): 1737.175 m3/d
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	86.859 m3/d (5%)	1.60 %	-0.29 %
✓		173.717 m3/d (10.0%)	1.10 %	-0.21 %
✓		868.588 m3/d (50.0%)	0.70 %	-0.06 %
✓		1737.175 m3/d (100%)	0.65 %	0.00 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.005 mA
✓		4.800 mA (5%)	0.05 mA	-0.006 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.006 mA
✓		12.000 mA (50.0%)	0.05 mA	0.002 mA
✓		20.000 mA (100%)	0.05 mA	0.026 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	50.000 ms	13.340..50.000 ms	43.281 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-632
Device type	PROMAG 10 P DN80	K-Factor	1.055 - 1.055
Serial number	E6088416000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	04:01 PM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	864.00 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.005 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.9 FIT- 750 Filtrate Tank

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-750
PROMAG 10 P DN80	Tao Name
Device type	1.1234 - 1.1234
E8088E18000	K-Factor
Serial number	0
V1.03.00	Zero point
Software Version Transmitter	Software Version I/O-Module
01/28/2020	12:27 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.65 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

..... Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-750
Device type	PROMAG 10 P DN80	K-Factor	1.1234 - 1.1234
Serial number	E6086E16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	12:27 PM

Verification Flow end value (100 %): 1737.175 m3/d
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	86.859 m3/d (5%)	1.60 %	-0.46 %
✓		173.717 m3/d (10.0%)	1.10 %	-0.84 %
✓		868.588 m3/d (50.0%)	0.70 %	-0.14 %
✓		1737.175 m3/d (100%)	0.65 %	-0.05 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.004 mA
✓		4.800 mA (5%)	0.05 mA	-0.005 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.003 mA
✓		12.000 mA (50.0%)	0.05 mA	0.003 mA
✓		20.000 mA (100%)	0.05 mA	0.030 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	50.000 ms	13.340..50.000 ms	43.828 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-750
Device type	PROMAG 10 P DN80	K-Factor	1.1234 - 1.1234
Serial number	E6086E16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	12:27 PM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/d	4320.00 m3/d		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.005 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.10 FIT- 1091 Service Water

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-1091
PROMAG 10 P DN150	Tao Name
Device type	1.0062 - 1.0062
E808FD16000	K-Factor
Serial number	0
V1.03.00	Zero point
Software Version Transmitter	Software Version I/O-Module
01/28/2020	12:15 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.65 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date

Operator's Sign

Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

¹⁾ Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-1091
Device type	PROMAG 10 P DN150	K-Factor	1.0062 - 1.0062
Serial number	E608FD16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	12:15 PM

Verification Flow end value (100 %): 70.686 l/s
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	3.534 l/s (5%)	1.60 %	-1.47 %
✓		7.069 l/s (10.0%)	1.10 %	0.36 %
✓		35.343 l/s (50.0%)	0.70 %	-0.07 %
✓		70.686 l/s (100%)	0.65 %	-0.03 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.006 mA
✓		4.800 mA (5%)	0.05 mA	-0.005 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.005 mA
✓		12.000 mA (50.0%)	0.05 mA	0.002 mA
✓		20.000 mA (100%)	0.05 mA	0.025 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	83.300 ms	20.000..83.300 ms	66.425 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-1091
Device type	PROMAG 10 P DN150	K-Factor	1.0062 - 1.0062
Serial number	E608FD16000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/28/2020	Verification time	12:15 PM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 l/s	50.00 l/s		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.025 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.11 FIT- 405 Attenuation

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	FIT-405
PROMAG 53 P DN200	Tao Name
Device type	1.0223 - 1.0223
E8088318000	K-Factor
Serial number	11
V2.03.00	Zero point
Software Version Transmitter	V1.05.03
01/28/2020	Software Version I/O-Module
Verification date	11:09 AM
	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.55 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date

Operator's Sign

Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

¹⁾ Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	FIT-405
Device type	PROMAG 53 P DN200	K-Factor	1.0223 - 1.0223
Serial number	E6088316000	Zero point	11
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.05.03
Verification date	01/28/2020	Verification time	11:09 AM

Verification Flow end value (100 %): 125.664 l/s

Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	6.283 l/s (5%)	1.50 %	-0.46 %
✓		12.566 l/s (10.0%)	1.00 %	-0.12 %
✓		62.832 l/s (50.0%)	0.60 %	-0.09 %
✓		125.664 l/s (100%)	0.55 %	-0.01 %
	Current Output 1			
✓		4.000 mA (0%)	0.05 mA	-0.007 mA
✓		4.800 mA (5%)	0.05 mA	-0.006 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.021 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.004 mA
✓		20.000 mA (100%)	0.05 mA	0.012 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coil Curr. Rise	13.300 ms	0.000..27.625 ms	18.288 ms
✓	Coil Curr. Stability		—	—
✓	Electrode Integrity	mV	0.0..300.000 mV	3.269 mV

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	FIT-405
Device type	PROMAG 53 P DN200	K-Factor	1.0223 - 1.0223
Serial number	E6088316000	Zero point	11
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.05.03
Verification date	01/28/2020	Verification time	11:09 AM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 l/s	150.00 l/s		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	37.854 l/P	Passive/Positive	100.00 ms		

Actual System Ident.

123.0

4.12 FIT- 946 Fournier Press #1 Polymer Flow

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	Tao Name
PROMAG 50 P DN25	0.8218 - 0.8218
Device type	K-Factor
DA084316000	7
Serial number	Zero point
V2.03.00	V1.04.02
Software Version Transmitter	Software Version I/O-Module
01/28/2020	11:36 AM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.55 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 50 P DN25	K-Factor	0.8218 - 0.8218
Serial number	DA084316000	Zero point	7
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.04.02
Verification date	01/28/2020	Verification time	11:36 AM

Verification Flow end value (100 %): 7068.583 l/h
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	353.429 l/h (5%)	1.50 %	-0.39 %
✓		706.858 l/h (10.0%)	1.00 %	-0.05 %
✓		3534.292 l/h (50.0%)	0.60 %	0.01 %
✓		7068.583 l/h (100%)	0.55 %	0.02 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.006 mA
✓		4.800 mA (5%)	0.05 mA	-0.007 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.019 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.001 mA
✓		20.000 mA (100%)	0.05 mA	0.019 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coil Curr. Rise	2.400 ms	0.000..8.750 ms	3.589 ms
✓	Coil Curr. Stability		—	—
✓	Electrode Integrity	mV	0.0..300.000 mV	3.268 mV

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 50 P DN25	K-Factor	0.8218 - 0.8218
Serial number	DA084316000	Zero point	7
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.04.02
Verification date	01/28/2020	Verification time	11:36 AM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 l/h	4088.24 l/h		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.757 l/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.13 FIT- 940 Fournier Press #1 Sludge Flow

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	Tao Name
PROMAG 50 W DN80	0.9282 - 0.9282
Device type	K-Factor
D2012116000	4
Serial number	Zero point
V2.03.00	V1.04.01
Software Version Transmitter	Software Version I/O-Module
01/28/2020	11:26 AM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.55 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾
The calibration of the Fieldcheck test system is fully traceable to national standards.

¹⁾ Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 50 W DN80	K-Factor	0.9282 - 0.9282
Serial number	D2012116000	Zero point	4
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.04.01
Verification date	01/28/2020	Verification time	11:26 AM

Verification Flow end value (100 %): 72.382 m3/h

Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	3.619 m3/h (5%)	1.50 %	-0.36 %
✓		7.238 m3/h (10.0%)	1.00 %	-0.04 %
✓		36.191 m3/h (50.0%)	0.60 %	-0.04 %
✓		72.382 m3/h (100%)	0.55 %	0.02 %
	Current Output 1			
✓		4.000 mA (0%)	0.05 mA	-0.008 mA
✓		4.800 mA (5%)	0.05 mA	-0.007 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.022 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.003 mA
✓		20.000 mA (100%)	0.05 mA	0.016 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coil Curr. Rise	4.200 ms	0.000..12.650 ms	5.342 ms
✓	Coil Curr. Stability		—	—
✓	Electrode Integrity	mV	0.0..300.000 mV	0.000 mV

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 50 W DN80	K-Factor	0.9282 - 0.9282
Serial number	D2012116000	Zero point	4
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.04.01
Verification date	01/28/2020	Verification time	11:26 AM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/h	45.42 m3/h		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.008 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.14 FIT- 956 Fournier Press # 2 Polymer Flow

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	Tao Name
PROMAG 50 P DN25	0.8082 - 0.8082
Device type	K-Factor
DA084616000	16
Serial number	Zero point
V2.03.00	V1.04.02
Software Version Transmitter	Software Version I/O-Module
01/28/2020	11:55 AM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.55 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

¹⁾ Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 50 P DN25	K-Factor	0.8082 - 0.8082
Serial number	DA084616000	Zero point	16
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.04.02
Verification date	01/28/2020	Verification time	11:55 AM

Verification Flow end value (100 %): 7068.583 l/h
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	353.429 l/h (5%)	1.50 %	-0.41 %
✓		706.858 l/h (10.0%)	1.00 %	-0.06 %
✓		3534.292 l/h (50.0%)	0.60 %	0.03 %
✓		7068.583 l/h (100%)	0.55 %	0.03 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.006 mA
✓		4.800 mA (5%)	0.05 mA	-0.006 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.022 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.002 mA
✓		20.000 mA (100%)	0.05 mA	0.016 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coil Curr. Rise	2.400 ms	0.000..8.750 ms	3.649 ms
✓	Coil Curr. Stability		—	—
✓	Electrode Integrity	mV	0.0..300.000 mV	6.531 mV

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 50 P DN25	K-Factor	0.8082 - 0.8082
Serial number	DA084616000	Zero point	16
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.04.02
Verification date	01/28/2020	Verification time	11:55 AM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 l/h	4088.24 l/h		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.757 l/P	Passive/Positive	100.00 ms		

Actual System Ident.

123.0

4.15 FIT – 950 Fournier Press #2 Sludge Flow

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	Tao Name
PROMAG 50 W DN80	1.0487 - 1.0487
Device type	K-Factor
D4010116000	0
Serial number	Zero point
V2.03.00	V1.04.01
Software Version Transmitter	Software Version I/O-Module
01/28/2020	11:46 AM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.55 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date

Operator's Sign

Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 50 W DN80	K-Factor	1.0487 - 1.0487
Serial number	D4010116000	Zero point	0
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.04.01
Verification date	01/28/2020	Verification time	11:46 AM

Verification Flow end value (100 %): 72.382 m3/h
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	3.619 m3/h (5%)	1.50 %	-0.49 %
✓		7.238 m3/h (10.0%)	1.00 %	0.02 %
✓		36.191 m3/h (50.0%)	0.60 %	0.01 %
✓		72.382 m3/h (100%)	0.55 %	0.08 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.006 mA
✓		4.800 mA (5%)	0.05 mA	-0.007 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.019 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.003 mA
✓		20.000 mA (100%)	0.05 mA	0.015 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	4.200 ms	0.000..12.650 ms	4.891 ms
✓	Coll Curr. Stability		—	—
✓	Electrode Integrity	mV	0.0..300.000 mV	3.268 mV

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 50 W DN80	K-Factor	1.0487 - 1.0487
Serial number	D4010116000	Zero point	0
Software Version Transmitter	V2.03.00	Software Version I/O-Module	V1.04.01
Verification date	01/28/2020	Verification time	11:46 AM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 m3/h	45.42 m3/h		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.008 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

121.0

4.16 FIT 470 Raw Sewage Vortex #1

FIELD EQUIPMENT VERIFICATION / CALIBRATION						
DATE: January 28 / 2020						
DESCRIPTION : Vortex #1			MODEL: Multiranger 200		TAG: FIT-470	
MANUFACTURER : Siemens			Serial # PBD/B5180380			
Client Name: Almonte WWTP				Device Output Signal : 4-20 mA		
INSTALLATION INSPECTION						
	DESCRIPTION	FINDINGS				COMMENTS
		OK	FIXED	N/A	FAULTY	
GENERAL						12" Parshall flume
1	TAGGING			X		P001 = 6 OCM
2						P002= 1
MECHANICAL						P003= 3
3	MOUNTING: check for proper fastening, etc.	X				P004= 112 transducer
4	ORIENTATION: check for proper angle, etc.)	X				P005=1 meters
5	POSITION: relative position to other components (i.e. for proper flow, blanking distance), etc.	X				P006= 1.095m empty distance
6						P007= .765 m span
ELECTRICAL						P601= 1.522
7		X				P603= .762
8	WIRE TAGGING: (exists and proper wire type)	X				P604= 39984 m3/day
9	QUALITY OF CONNECTIONS:	X				P605= 0.001m
10	GROUNDING:	X				P606= 4
11	SHIELDING: (check if grounded only at PLC end of wire)	X				P607= 0
12	CERTIFICATION CSA, ULC:	X				
13						
SET-UP/CALIBRATION						
DIGITAL		ADJUSTMENT USING		VERIFIED USING		SETPOINT / RANGE
14	SETPOINT ADJUSTMENT	MECHANICAL TYPE		Level Stand		
		ELECTRONIC TYPE	Fluke 725 calibrator S/N 8759025			4 - 20 mA = 39984 m3/day
Configuration Parameters:			Calibration Data Test Tolerance: 5.00%			
		Display	Calculated	% Error	Status	Notes
	Measured Level					
	0.000 m	0 m3/day	0 m3/day	0.00%	Passed	
	0.072 m	1178 m3/day	1032 m3/day	0.37%	Passed	
	0.205 m	5280 m3/day	5029 m3/day	0.63%	Passed	
Error (% Full Scale) = ((Displayed Output - Calculated Variable) / Full Scale) * 100 = ((5280-5029) / 39984)*100 = 0.63 % of full scale				Checked By: <i>Tim Stewart</i> Cell: 613-325-9213 Email: tim.stewart@capitalcontrols.ca		

4.17 FIT- 480 Raw sewage Vortex #2

FIELD EQUIPMENT VERIFICATION / CALIBRATION						
				DATE: January 28 / 2020		
DESCRIPTION : Vortex #2			MODEL: Multiranger 200		TAG: FIT-480	
MANUFACTURER : Siemens			Serial # PBD/B5180395			
Client Name: Almonte WWTP				Device Output Signal : 4-20 mA		
INSTALLATION INSPECTION						
	DESCRIPTION	FINDINGS				COMMENTS
		OK	FIXED	N/A	FAULTY	
GENERAL						12" Parshall flume
1	TAGGING			X		P001= 6 OCM
2						P002= 1
MECHANICAL						P003= 3
3	MOUNTING: check for proper fastening, etc.	X				P004= 112 transducer
4	ORIENTATION: check for proper angle, etc.)	X				P005= 1 meters
5	POSITION: relative position to other components (i.e. for proper flow, blanking distance), etc.	X				P006= 1.095m empty distance
6						P007= .765m span
ELECTRICAL						P601= 1.522
7		X				P603= .765m
8	WIRE TAGGING: (exists and proper wire type)	X				P604 39984
9	QUALITY OF CONNECTIONS:	X				P605= 0.001m
10	GROUNDING:	X				P606=4
11	SHIELDING: (check if grounded only at PLC end of wire)	X				P607=0
12	CERTIFICATION CSA, ULC:	X				
13						
SET-UP/CALIBRATION						
DIGITAL		ADJUSTMENT USING		VERIFIED USING		SETPOINT / RANGE
14	SETPOINT ADJUSTMENT	MECHANICAL TYPE		Level Stand		
		ELECTRONIC TYPE	Fluke 725 calibrator S/N 8759025			4 - 20 mA = 39984 m3/day
Configuration Parameters:			Calibration Data Test Tolerance: 5.00%			
		Display	Calculated	% Error	Status	Notes
	Measured Level					
	0.000 m	0 m3/day	0 m3/day	0.00%	Passed	
	0.070 m	1026 m3/day	988 m3/day	0.09%	Passed	
	0.205 m	5460 m3/day	5029 m3/day	1.1%	Passed	
Error (% Full Scale) = ((Displayed Output - Calculated Variable) / Full Scale) * 100 = ((5460-5029) / 39984) * 100 = 1.1 % of full scale				Checked By: <i>Tim Stewart</i> Cell: 613-325-9213 Email: tim.stewart@capitalcontrols.ca		

4.18 FIT-01 White Tail Ridge Pumping Station

DTM Version: 3.29.00

Page 1/3

Flowmeter Verification Certificate Transmitter

Customer	Plant
Order code	Tao Name
PROMAG 10 ? DN80	1.0161 - 1.0161
Device type	K-Factor
DC088219000	0
Serial number	Zero point
V1.03.00	
Software Version Transmitter	Software Version I/O-Module
01/29/2020	12:55 PM
Verification date	Verification time

Verification result Transmitter: Passed

Test item	Result	Applied Limits
Amplifier	Passed	Basis: 0.65 %
Current Output 1	Passed	0.05 mA
Pulse Output 1	Not tested	0 P
Test Sensor	Passed	

FieldCheck Details	Simubox Details
240223	8784351
Production number	Production number
1.07.08	1.00.01
Software Version	Software Version
03/2019	03/2019
Last Calibration Date	Last Calibration Date

Date Operator's Sign Inspector's Sign

Overall results:

The achieved test results show that the instrument is completely functional, and the measuring results lie within +/- 1% of the original calibration. ¹⁾

The calibration of the Fieldcheck test system is fully traceable to national standards.

1) Prerequisite is an additional proof of electrode integrity with a high voltage test.

FieldCheck - Result Tab Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 10 ? DN80	K-Factor	1.0161 - 1.0161
Serial number	DC068219000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/29/2020	Verification time	12:55 PM

Verification Flow end value (100 %): 20.106 l/s
Flow speed 4.00 m/s

Passed / Failed	Test item	Simul. Signal	Limit Value	Deviation
	Test Transmitter			
✓	Amplifier	1.005 l/s (5%)	1.60 %	-0.65 %
✓		2.011 l/s (10.0%)	1.10 %	0.03 %
✓		10.053 l/s (50.0%)	0.70 %	-0.14 %
✓		20.106 l/s (100%)	0.65 %	-0.04 %
✓	Current Output 1	4.000 mA (0%)	0.05 mA	-0.009 mA
✓		4.800 mA (5%)	0.05 mA	-0.015 mA
✓		5.600 mA (10.0%)	0.05 mA	-0.015 mA
✓		12.000 mA (50.0%)	0.05 mA	-0.009 mA
✓		20.000 mA (100%)	0.05 mA	0.023 mA
—	Pulse Output 1	—	—	—
		Start value	Limits range	Measured value
	Test Sensor			
✓	Coll Curr. Rise	50.000 ms	13.333..50.000 ms	43.151 ms
✓	Coll Curr. Stability		—	—

Legend of symbols

✓	✗	—	?	!
Passed	Failed	not tested	not testable	Attention

FieldCheck: Parameters Transmitter

Customer		Plant	
Order code		Tag Name	
Device type	PROMAG 10 ? DN80	K-Factor	1.0161 - 1.0161
Serial number	DC068219000	Zero point	0
Software Version Transmitter	V1.03.00	Software Version I/O-Module	
Verification date	01/29/2020	Verification time	12:55 PM

Current Output	Assign	Current Range	Value 0 4mA	Value 20 mA		
Terminal 26/27	VOLUME FLOW	4-20 mA activ	0.0 l/s	10.00 l/s		
Pulse Output	Assign	Pulse Value	Output signal	Pulse width		
Terminal 24/25	VOLUME FLOW	0.001 m3/P	Passive/Positive	100.00 ms		

Actual System Ident.

115.0

4.19 FIT 700 Sludge Flow

FIELD EQUIPMENT VERIFICATION / CALIBRATION						
				DATE: January 29 / 2020		
DESCRIPTION : Flow			MODEL: 8712ESR1A1N0NM4		TAG: FIT-700	
MANUFACTURER : Rosemount			Serial # 0318926			
Client Name: Almonte WWTP				Device Output Signal : 4-20 mA		
INSTALLATION INSPECTION						
	DESCRIPTION	FINDINGS				COMMENTS
		OK	FIXED	N/A	FAULTY	
GENERAL						
1	TAGGING			X		Coil Resistance = 12.2 ohms
2						Resistance to ground = infinity
MECHANICAL						
3	MOUNTING: check for proper fastening, etc.	X				
4	ORIENTATION: check for proper angle, etc.)	X				
5	POSITION: relative position to other components (i.e. for proper flow, blanking distance), etc.	X				
6						
ELECTRICAL						
7		X				
8	WIRE TAGGING: (exists and proper wire type)	X				
9	QUALITY OF CONNECTIONS:	X				
10	GROUNDING:	X				
11	SHIELDING: (check if grounded only at PLC end of wire)	X				
12	CERTIFICATION CSA, ULC:	X				
13						
SET-UP/CALIBRATION						
DIGITAL		ADJUSTMENT USING		VERIFIED USING		SETPOINT / RANGE
14	SETPOINT ADJUSTMENT	MECHANICAL TYPE				
		ELECTRONIC TYPE	Fluke 725 calibrator S/N 8759025			4 - 20 mA = 2617 l/min
Configuration Parameters:			Calibration Data Test Tolerance: 5.00%			
		Display	Calculated	% Error	Status	Notes
	Measured Current					
	4.00 mA	0 l/min	0 l/min	0.00%	Passed	
	5.44 mA	234 l/min	235.5 l/min	0.06%	Passed	
	5.95 mA	318 l/min	319.1 l/min	0.04%	Passed	
Error (% Full Scale) = ((Displayed Output - Calculated Variable) / Full Scale) * 100 = ((318-319.1) / 2617)*100 = 0.04 % of full scale					Checked By: <i>Tim Stewart</i> Cell: 613-325-9213 Email: tim.stewart@capitalcontrols.ca	

4.20 FIT-01 Final Effluent

FIELD EQUIPMENT VERIFICATION / CALIBRATION						
DATE: January 28 / 2020						
DESCRIPTION : Final Effluent			MODEL: OCM III		TAG: FIT-01	
MANUFACTURER : Siemens			Serial # PBD			
Client Name: Almonte WWTP			Device Output Signal : 4-20 mA			
INSTALLATION INSPECTION						
	DESCRIPTION	FINDINGS				COMMENTS
		OK	FIXED	N/A	FAULTY	
GENERAL						12" Parshall flume
1	TAGGING			X		Flow at max height = 21554.5 m3/day
2						Max Height = 51.2 cm
MECHANICAL						Ratiometric
3	MOUNTING: check for proper fastening, etc.	X				U0=1.522
4	ORIENTATION: check for proper angle, etc.)	X				Range at zero head = 97.5 cm
5	POSITION: relative position to other components (i.e. for proper flow, blanking distance), etc.	X				
6						
ELECTRICAL						
7		X				
8	WIRE TAGGING: (exists and proper wire type)	X				
9	QUALITY OF CONNECTIONS:	X				
10	GROUNDING:	X				
11	SHIELDING: (check if grounded only at PLC end of wire)	X				
12	CERTIFICATION CSA, ULC:	X				
13						
SET-UP/CALIBRATION						
DIGITAL		ADJUSTMENT USING		VERIFIED USING		SETPOINT / RANGE
14	SETPOINT ADJUSTMENT	MECHANICAL TYPE		Measuring Tape		
		ELECTRONIC TYPE	Fluke 725 calibrator S/N 8759025			4 - 20 mA = 21554.5 m3/day
Configuration Parameters:			Calibration Data Test Tolerance: 5.00%			
		Display	Calculated	% Error	Status	Notes
	Measured Level					
	0.087 m	1360 m3/day	1274 m3/day	0.40%	Passed	
	0.129 m	2691 m3/day	2544 m3/day	0.68%	Passed	
	0.131 m	2740 m3/day	2610 m3/day	0.60%	Passed	
Error (% Full Scale) = ((Displayed Output - Calculated Variable) / Full Scale) * 100 = ((2740-2610) / 21554.5)*100 = 0.60 % of full scale				Checked By: <i>Tim Stewart</i> Cell: 613-325-9213 Email: tim.stewart@capitalcontrols.ca		

Appendix A- Equipment Calibration Certificates



www.pyronelectronics.com

Pylon Electronics Inc.
147 Colonnade Road
Ottawa, ON K2E 7L9

Page 1 of 1

CERTIFICATE OF CALIBRATION

Description	MULTI FUNCTION PROCESS	Work Order	H75881
Model Number	725	Serial Number	8759025
Instrument Id	N/A	Cal Procedure	667581
Manufacturer	FLUKE	Cal Date	5 Jun 2019
Customer Name	CAPITAL CONTROLS	Recall Cycle	52 Weeks
Purchase Order	CCISHOP-161	Next Cal Date	5 Jun 2020

Calibration Environment: Temperature 23.5 °C Relative Humidity 35.5 %RH
Received Condition: Within Tolerance
Completed Condition: Within Tolerance

Standards Used to Establish Traceability

Instrument Type	Model	Asset #	Cal Due Date
CALIBRATOR WITH SCOPE OPTION	5522A-SC1100	1144357	1 Mar 2020
MULTIMETER	34401A	240-120	31 Jan 2020

Pylon certifies that, at the time of calibration, the above listed instrument meets or exceeds all of the specifications defined on the Test Data Sheet (TDS), unless otherwise indicated. The Certificate received and completed conditions and the TDS specifications are based on the procedure(s) and/or specification(s) referenced on the TDS unless otherwise indicated. Any statement of compliance is made without taking measurement uncertainty into account and is based on the instrument's performance against the test limits documented on the test data sheet.

The above listed instrument has been calibrated using standards that are traceable to the International System of Units (SI) through a National Metrological Institute (such as NRC or NIST). Pylon's quality system meets the requirements of ISO/IEC 17025:2005. Unless otherwise specified, Pylon maintains a minimum of a 4:1 ratio between the equipment under test and the measurement system.

This report consists of two parts with separate page numbering schemes; the Certificate of Calibration and the Test Data Sheet (TDS). Copyright of this report is owned by the issuing laboratory and may not be reproduced, other than in full, except with the prior written permission of the issuing laboratory.

Test data As Found and Final (as left) results are the same unless reported otherwise. Certificate remarks identify if adjustments were performed.

pylon1

Metrologist: 165

Quality Assurance: 301

Date of Issue: 5 Jun 2019

F083 Rev 15

HALIFAX


MONTREAL

OTTAWA

TORONTO

EDMONTON

CALGARY



Calibration Test Data


Description:
MULTI FUNCTION PROCESS CALIB
Model:
725
Customer ID.:
N/A
Manufacturer:
FLUKE
Customer:
CAPITAL CONTROLS

Work order:
H75881
Serial:
8759025
Procedure:
667581
Proc. Rev.:
01-Apr-2014
Cal Date:
05-Jun-2019

Rev: 05 May 2007
AF-0

\\ott02\Company\Data\TDS\Elec TDS\725 Fluke.xls
Temp 151
Appr 062
07-Sep-2016
F-0

TEST REF.	TEST DESCRIPTION	RESULTS			
		MIN	AS FOUND	FINAL	MAX
P. 25	UPPER DISPLAY VOLTAGE MEASUREMENT TESTS				
	APPLIED (V)	V	V		V
	0	-0.002	0.000		0.002
	15	14.995	15.001		15.005
	30	29.992	30.002		30.008
P. 26	LOWER DISPLAY mV/TC MEASUREMENT TESTS				
	APPLIED (V)	V	V	V	V
	0.00 m	-0.02 m	0.00 m		0.02 m
	45.00 m	44.97 m	44.99 m		45.03 m
	90.00 m	89.96 m	89.99 m		90.04 m
P. 27	LOWER DISPLAY VOLTAGE MEASUREMENT TESTS				
	APPLIED (V)	V	V	V	V
	0.000	-0.002	0.000		0.002
	10.000	9.996	9.999		10.004
	20.000	19.994	19.999		20.006
			3.999		
P. 28	UPPER DISPLAY mA MEASUREMENT TESTS				
	APPLIED (A)	A	A	A	A
	4.000 m	3.997 m	3.999 m		4.003 m
	12.000 m	11.995 m	12.000 m		12.005 m
	24.000 m	23.993 m	24.003 m		24.007 m



Calibration Test Data


Description:
Model:

MULTI FUNCTION PROCESS CALIB
725

Work order:
Serial:

H75881
8759025

TEST REF.	TEST DESCRIPTION	RESULTS			
		MIN	AS FOUND	FINAL	MAX
P. 29	LOWER DISPLAY mA MEASUREMENT TESTS				
	APPLIED (A)	A	A	A	A
	4.000 m	3.997 m	4.000 m		4.003 m
	12.000 m	11.995 m	12.001 m		12.005 m
	24.000 m	23.993 m	24.001 m		24.007 m
P. 30	LOWER DISPLAY FREQUENCY MEASUREMENT TESTS				
	APPLIED FRQ (Hz)	Hz	Hz	Hz	Hz
	1 V P-P SQ 10 k	9.98 k	10.00 k		10.02 k
P. 31	LOWER DISPLAY FREQUENCY SOURCE TEST				
	TI OUTPUT (Hz)	Hz	Hz	Hz	Hz
	10 k	9.975 k	10.000 k		10.025 k
P. 32	LOWER DISPLAY 4-W RESISTANCE MEASUREMENT TESTS				
	APPLIED (Ω)	Ω	Ω	Ω	Ω
	15	14.90	14.99		15.10
	350	349.90	349.99		350.10
	500	499.5	499.9		500.5
	1500	1499.5	1499.9		1500.5
	3200	3199.0	3199.8		3201.0
P. 33	LOWER DISPLAY 3-WIRE RTD MEASUREMENT TESTS				
	APPLIED (Ω)	Ω	Ω	Ω	Ω
	350	349.80	349.94		350.20



Calibration Test Data

Description: MULTI FUNCTION PROCESS CALIB

Model: 725

Work order: H75881

Serial: 8759025

TEST REF.	TEST DESCRIPTION	RESULTS			
		MIN	AS FOUND	FINAL	MAX
P. 34	LOWER DISPLAY T/C MEASUREMENT TESTS				
	APPLIED (°C) (V)	°C	°C	°C	°C
	0 0.000 m	-0.7	-0.1		0.7
P. 35	LOWER DISPLAY T/C SOURCE TEST				
	APPLIED (°C)	°C	°C	°C	°C
	0	-0.7	0.0		0.7
P. 36	LOWER DISPLAY mA SOURCE TESTS				
	OUTPUT (A)	A	A	A	A
	4 m	3.9972 m	3.9992 m		4.0028 m
	12 m	11.9956 m	11.9986 m		12.0044 m
	24 m	23.9932 m	23.9969 m		24.0068 m
P. 37	LOWER DISPLAY mV SOURCE TESTS				
	OUTPUT (V)	V	V	V	V
	0.00 m	-0.020 m	-0.002 m		0.020 m
	45.00 m	44.970 m	45.001 m		45.030 m
	100.00 m	99.960 m	100.004 m		100.040 m
	LOWER DISPLAY VOLTAGE SOURCE TESTS				
	OUTPUT (V)	V	V	V	V
	0.000	-0.002	0.000		0.002
	5.000	4.9970	5.0000		5.0030
	10.000	9.9960	10.0001		10.0040

[illegible]

Calibration Certificate Kalibrations-Zertifikat

FieldCheck

Page 1 of 2
Seite 1 of 2

Production Number Fabrikationsnummer	240223
Serial Number Seriennummer	990B1402000
Manufacturer Hersteller	Endress+Hauser Flowtec AG CH-4153 Reinach

Date Of Calibration Kalibrierdatum	03/13/2019
Location Ort	DG-Greenwood
Testing Instruction Prüfanweisung	CalCenter_2
Test Program Prüfprogramm	V1.01.10
Test Engineer Prüfer	MESSER

Used Test-/Calibration Interface Verwendete Prüf-/Kalibrierschnittstelle	-
Used Test-/Calibration Tools Verwendete Prüf-/Kalibriermittel	Keithley DMM2700 due 07/2019 Yokogawa CAL100 due 08/2019
Max. Deviation (Specification) Max. Abweichung (Spezifikation)	
Current Source Stromquelle	0,01% of end value / des Endwertes (20mA) + 0,02% of signal / des Signals
Frequency Source Frequenzgeber	0,01% of signal / des Signals

Notes Bemerkungen	The above mentioned calibration tools are traceable to national standards / NIST Die oben genannten Kalibriermittel sind rückführbar auf nationale Normale
----------------------	---

Date, Signature 03/13/2019,



[Handwritten Signature]

Calibration Certificate Kalibrations-Zertifikat

FieldCheck

Production Number / Fabrikationsnummer:
Serial Number / Seriennummer:

240223
950711402000

Page 2 of 2
Seite 2 of 2

Measuring Data On Incoming Inspection Messdaten bei der Eingangsprüfung			Rated Value Vorgabewert	Meas. Value Messwert	Limit Value +/- Grenzwert +/-	Pass / Fail Gut/Fehlerhaft
Current Input Strom-Eingang	mA		0.000	0.005	0.005	Pass/Gut
	mA		20.000	19.994	0.010	Pass/Gut
Frequency Input Frequenz-Eingang	Hz		0.0	0.0	0.0	Pass/Gut
	Hz		8000.0	8000.0	4.0	Pass/Gut


Measuring Data After Calibration Messdaten nach Kalibrierung			Rated Value Vorgabewert	Meas. Value Messwert	Limit Value +/- Grenzwert +/-
Current Input Strom-Eingang	mA		0.000	0.002	0.002
	mA		10.000	10.000	0.004
	mA		20.000	20.001	0.005
Frequency Input Frequenz-Eingang	Hz		0.0	0.0	0.0
	Hz		1000.0	1000.0	1.0
	Hz		8000.0	7999.9	2.0

Functional Safety Check Funktionaler Sicherheitscheck

This unit has passed the complete Functional Safety Check.
All voltages and currents produced by this unit are within tolerances.

Dieses Gerät hat den vollständigen funktionalen Sicherheitscheck bestanden.
Alle von diesem Gerät produzierten Spannungen und Ströme sind innerhalb der Toleranz.

Date, Signature: 03/13/2010,



Calibration Certificate Kalibrations-Zertifikat

Simubox MID

Page 1 of 2
Seite 1 of 2

Production Number Fabrikationsnummer	8784351
Serial Number Seriennummer	JA0FE402000
Manufacturer Hersteller	Endress+Hauser Flowtec AG CH-4153 Reinach

Date Of Calibration Kalibrierdatum	03/13/2019
Location Ort	DG-Greenwood
Testing Instruction Prüfanweisung	CalCenter_2
Test Program Prüfprogramm	V1.01.10
Test Engineer Prüfer	MESSER

Used Test-/Calibration Interface Verwendete Prüf-/Kalibrierschnittstelle	--
Used Test-/Calibration Tools Verwendete Prüf-/Kalibriermittel	Keithley DMM2700 due 07/2019 Yokogawa CAL100 due 08/2019
Max. Deviation (Specification) Max. Abweichung (Spezifikation)	
Current Source Stromquelle	0,01% of end value / des Endwertes (20mA) + 0,02% of signal / des Signals
Frequency Source Frequenzgeber	0,01% of signal / des Signals

Notes Bemerkungen	The above mentioned calibration tools are traceable to national standards / NIST Die oben genannten Kalibriermittel sind rückführbar auf nationale Normale
----------------------	---

Date: Signature: 03/13/2019.

Serial No.	JA0FE402000
Date:	03-13-19
Calibration LABORATORY	8784351

[Signature]

Calibration Certificate Kalibrations-Zertifikat

SimuBox MID

Production Number / Fabrikationsnummer: 8784351
Serial Number / Seriennummer: JADFF4C2000

Page 2 of 2
Seite 2 of 2

Measuring Data On Incoming Inspection Messdaten bei der Eingangsprüfung (Calculated Mean Values / Berechnete Mittelwerte)	Rated Value Vorgabewert [µV]	Meas. Value Messwert [µV]	Limit Value +/- Grenzwert +/- [µV]	Pass / Fail Cut/Fehlerhaft
Meas. Range 1	57.0	57.0	1.0	Pass/Gut
Meas. Range 2	334.0	332.8	3.0	Pass/Gut
Meas. Range 3	2064.0	2061.8	10.0	Pass/Gut
Meas. Range 4	11926.0	11921.3	20.0	Pass/Gut

Measuring Data After Calibration Messdaten nach Kalibrierung (Calculated Mean Values / Berechnete Mittelwerte)	Rated Value Vorgabewert [µV]	Meas. Value Messwert [µV]	Limit Value +/- Grenzwert +/- [µV]
Meas. Range 1	50.0	49.8	0.5
Meas. Range 2	300.0	298.5	1.0
Meas. Range 3	2000.0	1999.9	3.0
Meas. Range 4	10000.0	9999.6	5.0

Date: Signature: 03/13/2019.



From: [Alison O'Connor](#)
To: [Beaudoin, Brenda \(MECP\)](#); [Cory Smith](#); [Abby Armstrong](#)
Cc: [Vanessa Greatrix](#); [Andrew Trader](#)
Subject: Mississippi Mills WWTF Revised Annual Report
Date: May-19-21 4:20:27 PM
Attachments: [Mississippi Mills WWTF- 2020 Annual Report-Rev1.pdf](#)
[image003.png](#)

Hello Brenda, Cory and Abby

When reviewing the Annual Report, Brenda advised me that the overflows at Gemmill's Bay SPS on February 8th and August 11th 2020 were spills due to mechanical issues. The mechanical issues led to overflows at the SPS.

I've updated the compliance report card, overflow and spill sections. The revised report is attached. If you have any questions, please let me know.

Alison O'Connor | Process and Compliance Technician | Mississippi Cluster | Cell: 613-250-8012

